COMPLETION REPORT

1 Name of Work — Providing Sinking of Borewells and Pipeline other works in ward no. 15, T Dasarahalli

2 Sanctioned Estimate No & date

3 Head of Account which is Chargeable

4 Work Order No & Dt. — EE/DD/WO/557/2019-20 Date: 17.02.2020

5 Name of Contractor — Smt. Manjula K

6a. Time stipulated for completion of work — 90 Days

6b. Delay in execution of work — -

7 Measurement recorded in — M.B. No. 675/17-18

8 Check measurement of the Asst. — M.B. No. 675/17-18 Page No. 67477-67479/1

Asst. Exe. Eng. / Exe. Eng

9 Name of the Office / Official — AEE- T. Dasarahalli

incharge of the work

a) Asst. Engineer — Smt. Archana

b) Asst. Exe. Engineer — Sri. Ranganath

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
40,00,000.00/-			

1) Certified that the above work has been completed within the stipulated time noted in the work order.

2) Certified that the above work has been executed by the contractor satisfactoriliy in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.